

SURRY BROADBAND IMPLEMENTATION GRANT PROJECT MANAGEMENT TEAM MEETING JANUARY 20, 2014


Agenda

- Project Update Reports
 - Survey/Site Plan/Land Disturbance & Clearing
 - RFP Design/Build & Wireless Service Provider
 - DHCD Time Frame- June 3, 2015
 - Job Counting Performance 160 10/14/14
- Budget Performance
- Questions
- Next Meeting Date – 2/17/ 2015


Progress Surry County

Surry County

- Preliminary plat completed and submitted for review by Planning Commission and VDOT
- Need feedback on timber harvesting activities and time frame.
- Published solicitation for site clearing. Bid responses ranged from \$10,900-\$37,000. Elected to rebid to address respondent questions and permit fourth local contractor participation.
- RFP Status- Defer to Judy Bentley
- VDHCD Time Frame & Project Performance Discussion. Grant deadline May 1, 2015.



Budget Performance 01/15



Budget Performance:

49% Expended to date

Questions and Comments



Next Meeting Date – 2/17/15